



mcmillan | pazdan | smith
ARCHITECTURE



AIKEN COUNTY
PUBLIC SCHOOLS



Midland Valley High School ADDITIONS

EXECUTIVE SUMMARY REPORT
APRIL 2020

Midland Valley High School

ADDITIONS

ACTIVITIES CURRENTLY UNDERWAY:

- Site Work Operations
- Sprinkler Pipe Installation
- Mechanical and Electrical Installation
- New Fire Alarm System in Existing Building
- Stairwell Steel Installation
- Roofing Installation
- Metal Framing in Progress
- Brick Veneer Installation
- Storefront Window Installation
- Ceiling Grid Installation
- Preparation for Painting

ACTIVITIES COMPLETE:

- Foundation/Slab Installation
- Plumbing Rough In
- Spray Foam and Rigid Insulation
- CMU Masonry Construction completing this week

PROJECT SCHEDULE:

Substantial Completion Date: December 1, 2020

PROJECT SCHEDULE:

Original Contract Sum, Building:	\$14,500,900.00
Original Contract Sum, Sitework:	\$ 3,309,092.00
Original Contract Sum, Building & Site:	\$17,809,992.00
Net Change by Change Order:	\$0
Contract Sum to Date, Building & Site:	\$17,809,992.00
Amount Paid to Date, Building & Site:	\$ 7,427,673.00

REQUESTS FOR CHANGE ORDER APPROVED THIS MONTH:

There have been no requests for change order approved this month.



AREA A - AUXILIARY GYM



AREA B - DINING AND COURTYARD



AERIAL OF CONSTRUCTION



AREA A - AUXILIARY GYM



AREA B - DINING



AREA C - CLASSROOM ADDITION



COVID-19 MEASURES



AREA C - CLASSROOM ADDITION