

## architect's field report

**Issue Date:** 6-10-2020

**Site Visit Date:** 6-5-2020

---

**Project Name:** MVHS Additions

**Project Number:** 18318

---

**Time:** 8:30 AM – 3:30 PM

**Site Conditions:** Sunny, then Overcast

---

**Attendees:** Laura Slagel – MPS

**Distribution:** (if different from above)

Donnie Love – MPS  
Larry Bishop – MPS  
Paulette Myers – MPS  
Lauren Smith – MPS  
Kevin Chipman – ACPSD  
Beth Clark – ACPSD  
Dr. Shawn Foster – ACPSD  
Jeffrey Reynolds – HGR  
Mike Doyle - HGR  
Carl White – MVHS  
Brian Melson – BGA  
Chris Morse – BGA  
Kelley Rios – BGA  
Mahyar Angooraj – BGA  
Mark Watts – BGA  
Michael Sexton – BGA  
Ed Weaver – BGA  
Robbie Roberson - ACPSD

---

**Writer:** Laura Slagel, MPS

"The Architect will neither have control over or charge of, nor be responsible for, the construction means, methods, techniques, sequences or procedures, or for the safety precautions and programs in connection with the Work, since these are solely the Contractor's rights and responsibilities under the Contract Documents, except as provided in Subparagraph 3.3-1."  
Refer to AIA 201.4.2.2.

## architect's field report

*The following notes represent our understanding of matters discussed and actions agreed upon. Please report corrections and/or omissions to the writer within five (5) working days.*

### **Observations:**

1. Site visit for OSF Overhead Inspection of Areas A and B. Inspection notes will be issued separately.
2. Area A Progress:
  - Horse Mural in progress.
3. Area B Progress:
  - MPS, HGR, and Owner reviewed the curtain pocket by the Serving area. The new access door in ASI-05 was not framed in. Owner agreed that a small, approximately 2'x2' access door is acceptable.
  - ACM installation at Dining; some trim work still needs to be complete. MPS noted the panel seam was located at the corner instead of the panel wrapping the corner and locating the seam in line with the Riser Room door per the drawings and reviewed submittal. HGR to inquire with subcontractor.



- MPS and HGR reviewed the sealant options for the precast caps at the brick Courtyard wall. MPS selected "Stone."



"The Architect will neither have control over or charge of, nor be responsible for, the construction means, methods, techniques, sequences or procedures, or for the safety precautions and programs in connection with the Work, since these are solely the Contractor's rights and responsibilities under the Contract Documents, except as provided in Subparagraph 3.3-1." Refer to AIA 201.4.2.2.

## architect's field report

- MPS and HGR reviewed the standard paint color options for the aluminum mustang sign. MPS to review with Owner and Principal.



#### 4. Area C progress:

- MPS and HGR reviewed the paint color of the angled "V" steel columns: SW 6356 Copper Mountain.
- MPS, HGR, and Owner reviewed brick transition at EJ from existing building to Addition. MPS and Owner to review after metal coping work is complete.



5. Bus Drop: Reviewed the proposed bus drop off and canopy revision (previously sent to Mark Faulk) with OSF Inspector Manuel Gonzalez-Del-Valle. There were no immediate comments. Following the meeting, MPS sent Manuel the digital plan for further review.
6. HGR, MPS, and OSF set tentative dates for the upcoming inspections:
  - Friday, July 10 – Area C Overhead Inspection
  - Friday, August 7 – Final Inspection of Area A, Area B, and Existing Building Fire Alarm
  - September date TBD – Area C Final Inspection

### **End of Report**

"The Architect will neither have control over or charge of, nor be responsible for, the construction means, methods, techniques, sequences or procedures, or for the safety precautions and programs in connection with the Work, since these are solely the Contractor's rights and responsibilities under the Contract Documents, except as provided in Subparagraph 3.3-1."

Refer to AIA 201.4.2.2.